Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
				0.00	0.00	4.75	277.75	1319.31	4.75	1319.31
	Qty Upto 125%			0.00	0.00	26.25	277.75	7290.94	26.25	7290.94
	Qty Above 125%									
139	Concealed Conduit System - Supplying heavy gague PVC conduit pipe 20/25/32 mm dia 2mm thick confirming to IS 2509 with suitable size bends metal/pvc junction boxes, adhesive paste etc, and running before concreting and slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fisg wire wherever necessary 32mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr	142.14	0.00	0.00	142.14	83.83	11915.76	142.14	11915.76
	Qty Upto 125%			0.00	0.00	12.86	83.83	1077.89	12.86	1077.89
	Qty Above 125%									
140	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 19/20mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr	105.41	0.00	0.00	105.41	40.40	4258.56	105.41	4258.56
	Qty Upto 125%			0.00	0.00	26.35	40.40	1064.64	26.35	1064.64
	Qty Above 125%			0.00	0.00	46.24	40.40	1868.00	46.24	1868.00
141	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 25mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr	185.41	0.00	0.00	185.41	53.53	9925.00	185.41	9925.00
	Qty Upto 125%			0.00	0.00	38.59	53.53	2065.72	38.59	2065.72

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
142	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 32mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr	66.00	0.00	0.00	66.00	83.83	5532.78	66.00	5532.78
	Qty Upto 125%			0.00	0.00	16.00	83.83	1341.28	16.00	1341.28
143	Supplying and flush modular poweder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmil flush mounted after due groove cutting in brick /stone/C.C wall 1 - 3 Way complete as per specifications and directions of Engineer in charge.	Each	20.00	0.00	0.00	20.00	95.95	1919.00	20.00	1919.00
	Qty Upto 125%			0.00	0.00	5.00	95.95	479.75	5.00	479.75
	Qty Above 125%			0.00	0.00	5.00	95.95	479.75	5.00	479.75
144	Supplying and flush modular poweder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmil flush mounted after due groove cutting in brick /stone/C.C wall 4 - 5 Way complete as per specifications and directions of Engineer in charge.	Each	17.00	0.00	0.00	17.00	106.05	1802.85	17.00	1802.85
	Qty Upto 125%			0.00	0.00	4.25	106.05	450.71	4.25	450.71
	Qty Above 125%			0.00	0.00	3.75	106.05	397.69	3.75	397.69
145	Supplying 6A flush type socket and 6 amp flush type SP switch either surface/flush mountinh in existing gang box or in 4mm thik plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wire as required as per IS 1293 and IS 3654 6AMP 3/5 and Switch complete as per specifications and directions of Engineer in charge.	Each	32.00	0.00	0.00	32.00	133.32	4266.24	32.00	4266.24
	Qty Upto 125%			0.00	0.00	8.00	133.32	1066.56	8.00	1066.56
	Qty Above 125%			0.00	0.00	2.00	133.32	266.64	2.00	266.64

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
146	Supplying and mounting 2 Nos, of 2 Way 6amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flusg mounted wooden box and wiring as per IS 1293 complete as per specifications and directions of Engineer in charge.	Each	67.00	0.00	0.00	67.00	172.71	11571.57	67.00	11571.57
	Qty Upto 125%			0.00	0.00	9.00	172.71	1554.39	9.00	1554.39
147	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 16Amps Combined switch and socket with indication complete as per specifications and directions of Engineer in charge.	No	22.00	0.00	0.00	22.00	195.94	4310.88	22.00	4310.88
	Qty Upto 125%			0.00	0.00	5.50	195.94	1077.67	5.50	1077.67
	Qty Above 125%			0.00	0.00	48.50	195.94	9503.09	48.50	9503.09
148	Supply and fixing of bakelite D.P /socket/switch with/ without neon indicator over existing wood board or flush mounting in plastic plates/nitches as per IS 1293 and IS 3854 Electronic stepped regulator complete as per specifications and directions of Engineer in charge.	No	10.00	0.00	0.00	10.00	213.11	2131.10	10.00	2131.10
	Qty Upto 125%			0.00	0.00	2.50	213.11	532.78	2.50	532.78
	Qty Above 125%			0.00	0.00	14.50	213.11	3090.10	14.50	3090.10
149	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 2.5sqmm complete as per specifications and directions of Engineer in charge.	Mtr	143.10	0.00	0.00	143.10	32.32	4824.99	143.10	4824.99
	Qty Upto 125%			0.00	0.00	35.78	32.32	1156.25	35.78	1156.25
	Qty Above 125%			0.00	0.00	101.13	32.32	3268.38	101.13	3268.38

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
				0.00	0.00	2.75	918.09	2524.75	2.75	2524.75
	Qty Upto 125%			0.00	0.00	1.25	918.09	1147.61	1.25	1147.61
	Qty Above 125%									
156	Supplying, fixing and wiring earth electrode for grounding conduits , I.C. cutouts and others equipments on the meter board using 40mm dia 2.90mm long buried in a pit.. the pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit ect, is to be established through GI wire of size as ISI specification 7.3.3 of IS 732 using 12mm dia bolt, nut, washers and check nuts ect... the pipe shall have 16 through holes of 122mm dia complete as per specifications and directions of Engineer in charge.	No	1.00	0.00	0.00	1.00	3029.70	3029.70	1.00	3029.70
157	Supplying and running of GI/ copper strips for grounding connections, using necessary fixing materials as required 25 x 3mm G.I strip .complete as per specifications and directions of Engineer in charge.	Mtr	25.05	0.00	0.00	25.05	75.75	1897.54	25.05	1897.54
	Qty Upto 125%			0.00	0.00	0.45	75.75	34.09	0.45	34.09
158	Suppiying and fixing of slim box Fitting ,made out of CRCA sheet metal body with locking type holder completely wired Excluding Ballast &Flouresent Tube. 1X4' Tube light Fitting complete as per specifications and directions of Engineer in charge.	Nos	45.00	0.00	0.00	45.00	303.00	13635.00	45.00	13635.00
159	Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc, for operation on 230 volts, 50 cycles. single phase AC supply conforming to ISS-374-1979 and with double ball bearing system 48" sweep (1200mm) complete as per specifications and directions of Engineer in charge.	Each	15.00	0.00	0.00	15.00	2110.90	31663.50	15.00	31663.50
	Qty Upto 125%			0.00	0.00	3.00	2110.90	6332.70	3.00	6332.70
160	Supply Exhaust fan if 1440 RPM of (12") size with dracket blades complete for light duty suitable to -oerate on 230V 50Hz, supply complete as per specifications and directions of Engineer in charge.	Each	4.00	0.00	0.00	4.00	1212.00	4848.00	4.00	4848.00

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
150	Wiring for lighting/power circuit using Grade using one of FRLS PVC insulated 1100 volts grade, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring. With specified IS-694: confirming to Latest amendements 4sqmm complete as per specifications and directions of Engineer in charge.	Mtr	105.40	0.00	0.00	105.40	45.45	4790.43	105.40	4790.43
	Qty Upto 125%			0.00	0.00	26.35	45.45	1197.61	26.35	1197.61
	Qty Above 125%			0.00	0.00	53.25	45.45	2420.21	53.25	2420.21
151	Supplying and fixing Metal Fan Box with Round Hook complete as per specifications and directions of Engineer in charge.	Nos	10.00	0.00	0.00	10.00	85.85	858.50	10.00	858.50
	Qty Upto 125%			0.00	0.00	2.50	85.85	214.63	2.50	214.63
	Qty Above 125%			0.00	0.00	5.50	85.85	472.18	5.50	472.18
152	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge.	Each	2.00	0.00	0.00	2.00	3686.50	7373.00	2.00	7373.00
153	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (48/6.36) complete as per specifications and directions of Engineer in charge.	Each	1.00	0.00	0.00	1.00	434.30	434.30	1.00	434.30
	Qty Upto 125%			0.00	0.00	0.25	434.30	108.58	0.25	108.58
	Qty Above 125%			0.00	0.00	0.75	446.42	334.82	0.75	334.82
154	Supplying and fixing of Group A, regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB'S single phase/ 3 phase / single door with powder coated painting made out of SWG MS enclosute 12 way SP & N complete as per specifications and directions of Engineer in charge.	Nos	3.00	0.00	0.00	2.00	1222.10	2444.20	2.00	2444.20
155	Supply and fixing miniature circuit breakers on the existing MCB distribution boards using necessary fixing meterials and "C" type curve, Indiator ON/OFF energy cross -3 with as required confirming to IEC 60898 5-32 AMPS DP complete as per specifications and directions of Engineer in charge.	Nos	11.00	0.00	0.00	11.00	918.09	10098.99	11.00	10098.99

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
161	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate Lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB cutout with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING faciility 600mmX600mmX170mm complete as per specifications and directions of Engineer in charge.	Sqcm	1.00	0.00	0.00	1.00	12201.81	12201.81	1.00	12201.81
	Qty Upto 125%			0.00	0.00	0.25	12201.81	3050.45	0.25	3050.45
	Qty Above 125%			0.00	0.00	0.75	12201.81	9151.36	0.75	9151.36
162	Supplying and fixing angle iron frame work iabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc.,and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x75x6mm complete as per specifications and directions of Engineer in charge.	Mtr	4.00	0.00	0.00	4.00	479.75	1919.00	4.00	1919.00
	Qty Upto 125%			0.00	0.00	1.00	479.75	479.75	1.00	479.75
	Qty Above 125%			0.00	0.00	3.00	479.75	1439.25	3.00	1439.25
163	Supplying and fixing angle iron frame work iabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc.,and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x150x50x6mm C channel complete as per specifications and directions of Engineer in charge.	Mtr	4.00	0.00	0.00	4.00	654.48	2617.92	4.00	2617.92
	Qty Upto 125%			0.00	0.00	1.00	654.48	654.48	1.00	654.48
	Qty Above 125%			0.00	0.00	3.00	654.48	1963.44	3.00	1963.44

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
164	Supplying and Fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete, protection of Overload and Short circuit with thermal Magnetic/Microprocessed release and Earth Fault as per IS-13947. (icu =Ics) (53/4.12) 63/100Amps 25kA complete as per specifications and directions of Engineer in charge.	Each	2.00	0.00	0.00	2.00	5867.09	11734.18	2.00	11734.18
	Qty Upto 125%			0.00	0.00	0.50	5867.09	2933.55	0.50	2933.55
	Qty Above 125%			0.00	0.00	5.50	5867.09	32269.00	5.50	32269.00
165	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge.	Each	4.00	0.00	0.00	2.00	3815.78	7631.56	2.00	7631.56
166	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (48/6.36) complete as per specifications and directions of Engineer in charge.	Each	2.00	0.00	0.00	2.00	446.42	892.84	2.00	892.84
167	Supplying, fixing and wiring 50/5 to 1000/5Amps 5VA burden Current Transformer. Class 0.5 accuracy with Tape Wound (48/6.32) complete as per specifications and directions of Engineer in charge.	Each	2.00	0.00	0.00	1.00	727.20	727.20	1.00	727.20
168	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated, extruded inner sheathed, galvanised, steel strip (except 2Cx 10Sq.mm wire armoured) Confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheated armoured cable with specified IS-1554 Part-1:1998 & confirming to the attached GTP of GROUP-A. (62/7.4) 4 core 16 sqmm complete as per specifications and directions of Engineer in charge.	Mtr	30.00	0.00	0.00	30.00	151.50	4545.00	30.00	4545.00
169	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct. (68/7.8) 25 sqmm to 75 sqmm complete as per specifications and directions of Engineer in charge.	Mtr	30.00	0.00	0.00	30.00	15.66	469.65	30.00	469.65

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
170	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct. (68/7.8) 300 sqmm 400 sqmm complete as per specifications and directions of Engineer in charge.	Mtr	30.00	0.00	0.00	0.00	32.32	0.00	0.00	0.00
171	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.(64/7.21) 25 sqmm Long Barrel complete as per specifications and directions of Engineer in charge.	Each	8.00	0.00	0.00	8.00	20.80	166.37	8.00	166.37
	Qty Upto 125%			0.00	0.00	2.00	20.80	41.59	2.00	41.59
172	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.(64/7.21) 300 sqmm Long Barrel complete as per specifications and directions of Engineer in charge.	Each	8.00	0.00	0.00	8.00	341.38	2731.04	8.00	2731.04
	Qty Upto 125%			0.00	0.00	2.00	341.38	682.76	2.00	682.76
173	Supplying and fiixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 50mm dia complete as per specifications and directions of Engineer in charge.	Each	8.00	0.00	0.00	8.00	257.55	2060.40	8.00	2060.40
174	Supplying and fiixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 75mm dia complete as per specifications and directions of Engineer in charge.	Each	4.00	0.00	0.00	4.00	500.96	2003.84	4.00	2003.84
	Qty Upto 125%			0.00	0.00	1.00	500.96	500.96	1.00	500.96
	Qty Above 125%			0.00	0.00	3.00	500.96	1502.88	3.00	1502.88
175	Digging of trench of 0.6m deep x 0.50 mtr wide refiling the trench to the required ground level and consolidating. (68/7.9) In soil (hard) complete as per specifications and directions of Engineer in charge.	Mtr	20.00	0.00	0.00	20.00	107.06	2141.20	20.00	2141.20
176	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. (68/7.12) 40mm complete as per specifications and directions of Engineer in charge.	Mtr	2.00	0.00	0.00	1.00	348.45	348.45	1.00	348.45

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
177	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and site engineer in incharge	Cum	0.97	0.00	0.00	0.97	6790.23	6559.36	0.97	6559.36
	Qty Upto 125%			0.00	0.00	0.24	6790.23	1639.84	0.24	1639.84
	Qty Above 125%			0.00	0.00	1.90	6790.23	12911.62	1.90	12911.62
178	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and site engineer in incharge	Sqm	5.04	0.00	0.00	4.95	551.94	2732.13	4.95	2732.13
179	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and site engineer in incharge	MT	1.75	0.00	0.00	0.00	79041.55	0.00	0.00	0.00

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
				0.00	0.00	19.88	323.97	6439.34	19.88	6439.34
	Qty Upto 125%			0.00	0.00	59.24	323.97	19191.82	59.24	19191.82
	Qty Above 125%									
184	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in incharge(Head Room)	Sqm	27.75	0.00	0.00	27.75	242.16	6719.87	27.75	6719.87
				0.00	0.00	6.94	242.16	1679.97	6.94	1679.97
	Qty Upto 125%			0.00	0.00	156.91	242.16	37996.60	156.91	37996.60
	Qty Above 125%									
185	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications .and engineer in incharge	Sqm	11.00	0.00	0.00	0.00	236.70	0.00	0.00	0.00
186	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications .and engineer in incharge(Second Floor)	Sqm	61.60	0.00	0.00	14.32	258.52	3702.26	14.32	3702.26
187	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications .and engineer in incharge(Head Room)	Sqm	7.80	0.00	0.00	0.00	265.06	0.00	0.00	0.00
188	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and engineer in incharge	Sqm	97.23	0.00	0.00	83.65	388.32	32482.20	83.65	32482.20

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
180	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per per specifications and site engineer in incharge(Head Room)	Sqm	30.24	0.00	0.00	30.24	1109.34	33546.55	30.24	33546.55
	Qty Upto 125%			0.00	0.00	7.56	1109.34	8386.64	7.56	8386.64
	Qty Above 125%			0.00	0.00	77.92	1109.34	86441.99	77.92	86441.99
181	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and engineer in incharge	Sqm	7.69	0.00	0.00	7.69	960.99	7387.65	7.69	7387.65
	Qty Upto 125%			0.00	0.00	1.92	960.99	1846.91	1.92	1846.91
	Qty Above 125%			0.00	0.00	17.50	960.99	16813.12	17.50	16813.12
182	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and engineer in incharge(Terrace Floor)	Sqm	24.63	0.00	0.00	0.00	999.17	0.00	0.00	0.00
183	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in incharge(Terrace Floor)	Sqm	79.51	0.00	0.00	79.51	323.97	25757.37	79.51	25757.37

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
192	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing minimum width of 900mm. complete as per specifications and direction of site engineer in incharge	Sqm	3.30	0.00	0.00	3.30	2163.06	7138.09	3.30	7138.09
	Qty Upto 125%			0.00	0.00	0.83	2163.06	1784.52	0.83	1784.52
	Qty Above 125%			0.00	0.00	38.66	2163.06	83618.49	38.66	83618.49
193	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing minimum width of 900mm. complete as per specifications and direction of site engineer in incharge(Head Room)	Sqm	8.19	0.00	0.00	0.00	2165.24	0.00	0.00	0.00
194	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 900x900x 12mm thick fixed on bed of 12mm thick cement mortar for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc including Cost of all materials mortar labour etc complete as per specification and direction of site engineer in incharge	Sqm	2.59	0.00	0.00	0.00	1244.60	0.00	0.00	0.00
195	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.and direction of site engineer in incharge	Sqm	11.87	0.00	0.00	11.47	1784.55	20464.31	11.47	20464.31

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
189	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and direction of site engineer incharge(Terrace Floor)	Sqm	79.51	0.00	0.00	55.50	397.05	22034.36	55.50	22034.36
190	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge	Sqm	46.17	0.00	0.00	42.03	692.66	29111.72	42.03	29111.72
191	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge(Head Room)	Sqm	8.19	0.00	0.00	8.19	694.84	5690.74	8.19	5690.74
	Qty Upto 125%			0.00	0.00	2.05	694.84	1422.68	2.05	1422.68
	Qty Above 125%			0.00	0.00	34.66	694.84	24083.49	34.66	24083.49

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
196	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge	Sqm	2.52	0.00	0.00	0.00	5159.48	0.00	0.00	0.00
197	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge(Head Room)	Sqm	1.89	0.00	0.00	0.00	5163.85	0.00	0.00	0.00

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
198	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS 4020-1994. The finish of shutter will be plain coulur White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters to respective and direction of site engineer in incharge	Sqm	1.58	0.00	0.00	1.58	4153.77	6542.18	1.58	6542.18

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
199	KSRB 7.11 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality.Pg No.35 Item No.7.11.2	Sqm	11.25	0.00	0.00	8.91	4850.79	43220.52	8.91	43220.52
200	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and site engineer in incharge	kg	226.80	0.00	0.00	187.11	116.72	21838.66	187.11	21838.66

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
201	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification.	kgs	193.65	0.00	0.00	193.65	134.17	25981.87	193.65	25981.87
	Qty Upto 125%			0.00	0.00	48.41	134.17	6495.47	48.41	6495.47
	Qty Above 125%			0.00	0.00	43.40	134.17	5823.25	43.40	5823.25

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
202	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete as per specification and direction of site engineer in incharge	Sqm	9.78	0.00	0.00	9.78	4806.06	47011.96	9.78	47011.96
	Qty Upto 125%			0.00	0.00	0.72	4806.06	3451.72	0.72	3451.72

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
203	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm	9.78	0.00	0.00	6.30	4812.61	30319.44	6.30	30319.44
204	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge	Sqm	4.19	0.00	0.00	4.19	7263.64	30450.62	4.19	30450.62
	Qty Upto 125%			0.00	0.00	1.05	7263.64	7612.65	1.05	7612.65
	Qty Above 125%			0.00	0.00	19.43	7263.64	141167.03	19.43	141167.03

Scanned by TapScanner

Sl. No.	Description of work	Unit	Quantity	Previous measurement		Present measurement			Total Up to Date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
205	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm	4.19	0.00	0.00	0.00	7270.18	0.00	0.00	0.00

Scanned by TapScanner